Manitoba

Science, Technology, Energy and Mines
Petroleum Branch
360-1395 Ellice Ave, Winnipeg MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/08 – June 16/08)

DRILLING ACTIVITY	to June 16/08	To June 18/07	2007 Total
Drilling Licences Issued	149	137	337
Licences Cancelled	12	5	27
Vertical Wells Drilled	82	91	264
Horizontal Wells Drilled	39	15	58
Stratigraphic Test Holes Drilled	1	1	2
Wells Drilled - Total	122	107	324
No. of Metres Drilled	163 274	117 417	382 558
Wells Re-entered	3	1	4
Wells Being Drilled	1	2	1
No. of Active Rigs	3	2	1
Wells Licenced but Not Spudded	58	89	45
Wells Completed as Potential Oil Wells	117	97	300
Wells Abandoned Dry	4	11	28
Wells Drilled but Not Completed	1	0	0
Other Completions	3	0	0
New Wells on Production	91	86	255

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	6	5	11
Licences Cancelled	0	0	1
Kilometers Licenced	1 421	965	2 062
Kilometers Run	1 301	813	1 967

OIL PRICES (Average)	2008 $/m3 ($/bbl)	2007 $/m3 ($/bbl)
Month of April	695.41 (110.51)	432.45 (68.72)
Month of May	747.86 (118.84)	428.59 (68.11)

OIL PRODUCTION (M3)	2008	2007
Month of April	103 473.7	106 608.2
Cumulative Thru April 30	430 047.0	436 709.8

WEEKLY WELL ACTIVITY REPORT

16 June 2008

Lic. No.: 3459

Cosens Daly COM 10-25-9-29 (WPM)
UWI: 100.10-25-009-29W1.02

Please note revised well name

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 02-Jun-2008
Field/Pool Code: 01 60N

Lic. No.: 6310

Tundra Sinclair Prov. 2-34-7-29 (WPM)
UWI: 100.02-34-007-29W1.00

Status: Completing (COMP)
Completing: 10-Jun-2008

Lic. No.: 6332

Tundra Virden HZNTL **13**-24-11-27 (WPM)
UWI: 100.**13**-24-011-27W1.00 - Leg #1
UWI: 102.**14**-24-011-27W1.02 - Leg #2

Please note revised well name and UWI's

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 26-Sep-2007
Field/Pool Code: 05 59A

Lic. No.: 6553

Tundra Sinclair 12-7-9-29 (WPM)
UWI: 100.12-07-009-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 05-Feb-2008
Field/Pool Code: Confidential

Lic. No.: 6568

Tundra Regent HZNTL 11-24-4-22 (WPM)
UWI: 100.**11**-24-004-22W1.00 – Leg #1
UWI: 102.**06**-24-004-22W1.02 – Leg #2
UWI: 100.**11**-24-004-22W1.03 – Leg #3

Please note revised well name and UWI's

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 20-Mar-2008
Field/Pool Code: 13 53B

Lic. No.: 6569

Tundra Sinclair 6-31-8-29 (WPM)
UWI: 100.06-31-008-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 12-Feb-2008
Field/Pool Code: 16 62B

Lic. No.: 6576

Tundra Sinclair 4-7-9-29 (WPM)
UWI: 100.04-07-009-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 16-Feb-2008
Field/Pool Code: Confidential

Lic. No.: 6581

Tundra Sinclair Prov. HZNTL 16-30-8-28 (WPM)
UWI: 100.16-30-008-28W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 13-Mar-2008
Field/Pool Code: 16 62B

Lic. No.: 6591

Tundra Daly HZNTL16-1-9-29 (WPM)
UWI: 100.16-01-009-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 02-Mar-2008
Field/Pool Code: Confidential

Lic. No.: 6595

Antler River Sinclair RE10-16-7-28 (WPM)
UWI: 100.10-16-007-28W1.02

Resumed Drilling: 09-Jun-2008
Finished Drilling: 09-Jun-2008
Original Total Depth: 881 m
New Total Depth: 1002 m
Liner: 73.00 mm @ 866.60 m with 1.0 t
Status: Waiting On Cement (WOC)
Waiting On Cement: 16-Jun-2008

Lic. No.: 6615

Tundra Sinclair Prov. WSW A16-32-7-29 (WPM)
UWI: 102.16-32-007-29W1.00

Status: Water Source Well (WSW)
Water Source Well: 24-Apr-2008
Field/Pool Code: 16 59

Lic. No.: 6617

Tundra Sinclair HZNTL 13-25-8-29 (WPM)
UWI: 100.13-25-008-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 16-Mar-2008
Field/Pool Code: 16 62B

Lic. No.: 6625

White North Pierson 1-36-2-29 (WPM)
UWI: 100.01-36-002-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 05-Jun-2008
Field/Pool Code: Confidential

Lic. No.: 6630

New Midland et al Goodlands HZNTL 8-9-2-24 (WPM)
UWI: 102.08-09-002-24W1.00 - Leg #1
UWI: 102.08-09-002-24W1.02 - Leg #2

Status: Completing (COMP)
Completing: 11-Jun-2008

Lic. No.: 6636

EOG Waskada HZNTL 8-17-2-25 (WPM)
UWI: 100.08-17-002-25W1.00

Production Casing: 139.70 mm @ 1735.00 m with 54.0 t
Finished Drilling: 10-Jun-2008
Total Depth: 1737 m
Rig Released: 11-Jun-2008
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 11-Jun-2008

Lic. No.: 6658

Tundra Sinclair Prov. 13-16-7-28 (WPM)
UWI: 100.13-16-007-28W1.00

Status: Completing (COMP)
Completing: 10-Jun-2008

Lic. No.: 6659

Grand Banks Sinclair Prov. HZNTL 2-11-7-29 (WPM)
UWI: 100.02-11-007-29W1.00

Rig Released: 11-Jun-2008
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 11-Jun-2008

Lic. No.: 6660

Grand Banks Sinclair Prov. HZNTL 4-12-7-29 (WPM)
UWI: 100.04-12-007-29W1.00

Spud Date: 11-Jun-2008
K.B. Elevation: 510.46 m
Surface Casing: 244.50 mm @ 135.00 m with 16.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 16-Jun-2008

Lic. No.: 6665

Tundra Sinclair HZNTL 4-8-8-28 (WPM)
UWI: 102.04-08-008-28W1.00

Intermediate Casing: 177.80 mm @ 1024.50 m with 11.8 t
Finished Drilling: 15-Jun-2008
Total Depth: 2010 m
Status: Setting Liner (Setting Liner)
Setting Liner: 16-Jun-2008

Lic. No.: 6668

Tundra Sinclair HZNTL 1-8-9-29 (WPM)
UWI: 102.01-08-009-29W1.00

Finished Drilling: 10-Jun-2008
Total Depth: 2043 m
Rig Released: 11-Jun-2008
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 11-Jun-2008

Lic. No.: 6670

Tundra Sinclair 11-5-7-28 (WPM)
UWI: 100.11-05-007-28W1.00

Spud Date: 11-Jun-2008
K.B. Elevation: 496.16 m
Surface Casing: 177.80 mm @ 138.00 m with 7.5 t
Finished Drilling: 13-Jun-2008
Total Depth: 1011 m
Production Casing: 114.30 mm @ 1011.00 m with 7.0 t
Rig Released: 13-Jun-2008
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 13-Jun-2008

Lic. No.: 6671

Tundra Sinclair 12-5-7-28 (WPM)
UWI: 100.12-05-007-28W1.00

Finished Drilling: 10-Jun-2008
Total Depth: 1010 m
Production Casing: 114.30 mm @ 1010.00 m with 7.0 t
Rig Released: 10-Jun-2008
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 10-Jun-2008

Lic. No.: 6679

Tundra Underhill Prov. **14-12**-5-22 (WPM)
UWI: 100.14-12-005-22W1.00

Please note revised well name and UWI
(This well was licenced as a horizontal well with two legs – drilled vertical portion only then abandoned dry.)

Finished Drilling: 10-Jun-2008
Total Depth: 787 m
Rig Released: 12-Jun-2008
Status: Abandoned Dry (ABD D)
Abandoned Dry: 12-Jun-2008

Lic. No.: 6680

New Midland Waskada 12-33-1-24(WPM)
UWI: 100.12-33-001-24W1.00

Spud Date: 11-Jun-2008
K.B. Elevation: 491.40 m
Surface Casing: 219.00 mm @ 122.00 m with 8.5 t
Finished Drilling: 13-Jun-2008
Total Depth: 1041 m
Production Casing: Run
Rig Released: 14-Jun-2008
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 14-Jun-2008

Lic. No.: 6685

Tundra et al Daly Prov. HZNTL 3-11-9-29 (WPM)
UWI: 100.03-11-009-29W1.00

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 16-Jun-2008

Lic. No.: 6687

Tundra Underhill HZNTL 11-2-5-22 (WPM)
UWI: 100.11-02-005-22W1.00 - Leg # 1
UWI: 100.06-02-005-22W1.02 - Leg # 2

Licence Issued: 11-Jun-2008
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig # 5
Surf. Location: 7B-3-5-22
Co-ords: 590.72 m (N) of (S) boundary of Sec. 3
652.94 m (W) of (E) boundary of Sec. 3
Grd Elev: 498.58 m
Proj. TD - Leg 1: 1965.00 m (Mississippian)
Proj. TD - Leg 2: 1937.00 m (Mississippian)
Area: Underhill
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6688

Tundra Regent HZNTL 15-3-5-22 (WPM)
UWI: 100.15-03-005-22W1.00 - Leg # 1
UWI: 100.14-03-005-22W1.02 - Leg # 2

Licence Issued: 11-Jun-2008
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig # 5
Surf. Location: 7A-3-5-22
Co-ords: 410.67 m (N) of (S) boundary of Sec. 3
582.18 m (W) of (E) boundary of Sec. 3
Grd Elev: 498.44 m
Proj. TD - Leg 1: 1798.00 m (Mississippian)
Proj. TD - Leg 2: 1622.00 m (Mississippian)
Field: Regent
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6689

Grand Banks Sinclair Prov. HZNTL 4-11-7-29 (WPM)
UWI: 100.04-11-007-29W1.00

Licence Issued: 12-Jun-2008
Licensee: Grand Banks Energy Corporation
Mineral Rights: Crown
Contractor: Big Sky Drilling Inc. - Rig# 76
Surf. Location: 4B-14-7-29
Co-ords: 50.00 m (N) of (S) boundary of Sec. 14
134.64 m (E) of (W) boundary of Sec. 14
Grd Elev: 512.90 m
Proj. TD: 2432.0 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6690

New Midland et al Goodlands 7-6-2-24 (WPM)
UWI: 100.07-06-002-24W1.00

Licence Issued: 13-Jun-2008
Licensee: New Midland Petroleum Ltd.
Mineral Rights: Freehold
Contractor: Big Sky Drilling Inc. - Rig# 1
Co-ords: 693.81 m (N) of (S) boundary of Sec. 6
553.38 m (W) of (E) boundary of Sec. 8
Grd Elev: 482.46 m
Proj. TD: 933.00 m (Mississippian)
Area: Goodlands
Classification: EXPLORATORY (Outpost)
Status: Location (LOC)

Lic. No.: 6691

Tundra et al Sinclair HZNTL 4-32-8-28 (WPM)
UWI: 100.04-32-008-28W1.00

Licence Issued: 13-Jun-2008
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 9
Surf. Location: 1D-32-8-28
Co-ords: 228.25 m (N) of (S) boundary of Sec. 32
72.40 m (W) of (E) boundary of Sec. 32
Grd Elev: 499.34 m
Proj. TD: 2,076.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6692

Tundra Sinclair Prov. HZNTL 13-36-8-29 (WPM)
UWI: 102.13-36-008-29W1.00

Licence Issued: 13-Jun-2008
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surf. Location: 13D-36-8-29
Co-ords: 239.28 m (S) of (N) boundary of Sec. 36
207.17 m (W) of (E) boundary of Sec. 36
Grd Elev: 511.57 m
Proj. TD: 1,995.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6693

Fox Oil Daly 12-23-9-29 (WPM)
UWI: 100.12-23-009-29W1.00

Licence Issued: 13-Jun-2008
Licensee: Fox Oil Ltd.
Mineral Rights: Freehold
Contractor: Tempco Drilling Ltd. - Rig# 3
Co-ords: 579.17 m (S) of (N) boundary of Sec. 23
172.23 m (E) of (W) boundary of Sec. 23
Grd Elev: 529.28 m
Proj. TD: 935.00 m (Devonian)
Field: Daly
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

WELL NAME CHANGES

Lic. No.: 3459	From:	Cosens Daly 10-25-9-29 (WPM)
	To:	Cosens Daly COM 10-25-9-29 (WPM)
Lic. No.: 6332	From:	Tundra Virden HZNTL 11-24-11-27 (WPM)
	To:	Tundra Virden HZNTL 13-24-11-27 (WPM)
Lic. No.: 6568	From:	Tundra Regent HZNTL 5-24-4-22 (WPM)
	To:	Tundra Regent HZNTL 11-24-4-22 (WPM)
Lic. No.: 6679	From:	Tundra Underhill Prov. HZNTL 8-11-5-22 (WPM)
	To:	Tundra Underhill Prov. 14-12-5-22 (WPM)

Manitoba

Science, Technology, Energy and Mines

Petroleum Branch
360-1395 Ellice Ave, Winnipeg MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

INFORMATIONAL NOTICE 08-02 **June 13, 2008**

Midland Rock Preparation Laboratory Temporary Closure July 2008 – August 25, 2008

The Department of Science Technology Energy and Mines has received notice that the Rock Preparation Laboratory operated by the Manitoba Geological Survey will be undergoing renovations for the removal of asbestos. The construction will occur in July with an expected completion date of August 25, 2008. During that time, the lab will not be able to provide service.

The Petroleum Branch has scheduled a land sale for August 14, 2008. Anyone requiring core services in support of this sale should make arrangements to have the work completed as soon as possible.

If you have any questions regarding the closure please contact:

Mr. Gerry Benger
A/Lab Manager
Manitoba Geological Survey
Midland Rock Preparation Laboratory
10 Midland Street
Winnipeg MB R3E 2Y6
Phone: (204) 945-1776
Cell: (204) 793-3829
Gerry.benger@gov.mb.ca

Keith Lowdon,
Director

Cette information existe également en français.